



DITCH IMPROVEMENTS

Jackson County – County Ditch 3

April 1, 2020

Bid Package 1 Open Ditch

Larson Contracting has started the early stages of pond construction and top soil stripping of the fill area. They plan to continue working as weather allows. Cleaning of Branch 2 is planned to start next week, 4/6/20. Side slope seeding and open ditch spoils will be smoothed as soon as weather and conditions allow. Pink flags will mark the construction easement along the open ditch.

Bid Package 2

Dirt Merchant Inc (DMI) has installed pipe up to 810th St. on Branch 1A, Branch 1B, and up to 240th Ave. on Branch 1. Starting next week 4/6/20, DMI plans to have 1 crew installing pipe on Branch 1D where they left off last winter at station 18+00. Another crew will be open cutting 810th St. to complete Branch 1B. When Branch 1B is complete, DMI plans to open cut 810th St. to complete Branch 1A. With the frost coming out of the fields DMI will be doing some grading work over previously installed pipe to level the black dirt. Pink flags will mark the construction easement along the proposed pipe alignment.

Bid Package 3

Loo Con anticipates a construction start date the 1st or 2nd week of June, pink flags will mark the construction easement along the proposed pipe alignment.

Project Summary

CONSTRUCTION SUMMARY

- Bid Package 1 Open Ditch
- Bid Package 2 Construction

Project Contacts

PROJECT ENGINEER

Chuck Brandel, ISG
Senior Civil Engineer
507.387.6651

chuck.brandel@isginc.com

PROJECT MANAGER

Jacob Rischmiller,
ISG Civil Engineer
507.387.6651

Jacob.Rischmiller@isginc.com

CONSTRUCTION FIELD REP

Anthony Oldfather, ISG
507.387.6651

anthony.oldfather@isginc.com

GENERAL CONTRACTOR

Dirt Merchant Inc

Josh Halverson

507.382.3465

josh@dirtmerchantinc.com

DRAINAGE AUTHORITY

Jan Voit

507.793.2462

jvoit@hlwdonline.org